

FACILITY CONSTRUCTION PROGRESS REPORT

As of 4/24/2009



FACILITY: Aquatic Facility
ADDRESS: Hodges Bend
OPENING DATE: Summer 2010
BOND: 2007

PROJECT MANAGER: Morris Ashley
CONTRACT AMOUNT: TBD
CURRENT STATUS: CD

PROJECT SCOPE: The facility will be an open air design making use of natural and mechanical systems for cooling. The overall goal is to create a low operational, green facility.

DIVISION	TITLE	CURRENT PERCENTAGE OF COMPLETION	EXPECTED COMPLETION STATUS BY REPORT DATE	EXPECTED COMPLETION DATE
C16	Electrical	0%	0%	04/10
D - CONSTRUCTION CLOSEOUT				
D01	Certificate of Occupancy	0%	0%	4/10
D02	Operation & Maintenance Manuals	0%	0%	6/10
D03	As-Built Documentation	0%	0%	6/10
D04	Punch List	0%	0%	6/10
D05	Warranty Closeout	0%	0%	4/11

* LEGEND: C - Complete, CA - Construction Administration, CD - Construction Documents, HVAC - Heating, Ventilation & Air Conditioning, IP - In Progress, MEP - Mechanical Electrical Plumbing, TBD - To Be Determined, ES - Elementary School

Contingency Rain Days	TBD
Claimed Rain Days	0
Undisputed Rain Days	0

Remarks: Architect is updating cost estimate to ensure that we are within budget. Architect will finalize construction documents and release for bidding within 4 weeks of cost estimate approval.